





Update #12 February 2024

ERWS Share



■ Parkville ■ RDN

Production Source



■ Wells ■ ERWS

Total Production (Wells & ERWS)



AWS/ERWS Operations February Updates

- With recent rains Arrowsmith lake is now spilling.
- Last 2 km's of road to the dam is to be worked.
- Updated SCADA software at the water treatment plant.
- Switched coagulant supplier.
 - ACH (Aluminum Chlorohydrate).
 - Testing taking place over the next few months.
- UPS batteries replaced for emergency lighting around the water treatment plant.
- Water treatment plant operators had their second training on Fiix (maintenance software for optimizing asset performance) that will be implemented at the water treatment plant later this year.
- Al, THM, and HAA samples taken at the water treatment plant.


Upcoming Work

- Continued work on Fiix software with the addition of MaJic integration that should be happening by the end of March.
- Looking into options for cleaning treated water tanks in the water treatment plant and aiming to have the cleaning done this April if methods are approved by VIHA.
- Spring debris burning will be done in March on the Arrowsmith dam property.

Watershed and Dam Level Update

- Arrowsmith Lake reached full capacity on February 29. Snowpack is lower than historical minimum.

Snow Weather Station Graph (3B26P)



Arrowsmith Dam – Debris accumulation



Arrowsmith Dam