





Update #18 August 2024

August: ERWS Shares




■ Parkville ■ RDN

August: Production Source



■ Wells ■ ERWS

August: Total Production (Wells & ERWS)



Englishman River Water Service

- Samples were collected and submitted to a certified lab for testing of THM, HAA, and Aluminum.
- Operators busy responding to increased summer water demands.
- Efforts to improve plant performance included:
 - Adjustments to sand separation operation – reduced callouts and unexpected shutdowns.
 - Optimization of CIP system aeration cleaning step – enhanced cleaning efficiency and safety.
- Investigation ongoing to identify valves in need of adjustment or repair.
- Minor fiber repair completed.
- 5-year fish monitoring program:
 - Daily checks for fish impingement.
 - Weekly download and data check for turbidity and temperature.
 - EDI reviewing data.

Arrowsmith Water Service

- Woody debris collected and piled up for fall burning.
- Weir drains cleaned as needed.
- New foundation drain added to Block A to separate two zones.
- Tetra Tech finalized and submitted the Dam Inundation Study to City of Parkville staff, which then was distributed to the head of the Dam Safety Section and AWS members.
- Arrowsmith Dam Emergency Plan was updated with new inundation map.
- Inspections ongoing.
- Upcoming: Assessment of a crack on the upstream side of block A.



Dam Lake Level and Watershed Update

- Dam lake level is currently slightly below average.
- Watershed at drought level 4, which may cause adverse impacts to the ecosystem.

